

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Buchanan	6	1P0903	2004	2005	Construct sidewalks with pedestrian signal modifications and curb revisions at intersection of Belt and Frederick in St. Joseph. Reason(s): Bids were rejected two times. The project has been moved to SFY 2005 and the scope has been revised.
Carroll	65	2P0639C	2007	2005	Demolition of existing structure over the Missouri River at Waverly. Reason(s): Project was accelerated due to completion of new bridge project earlier than anticipated
Various	5	2P0725	2004	Removed	Thin-lift overlay of MO Rte. 5 from US Rte. 136 in Putnam County south to 4.0 mile south of Linneus in Linn County. Reason(s): The project was removed due to being split out into the standard level course numbering system.
Various	Var	2P0728	2004	Removed	Thin-lift overlay of various routes in Carroll, Chariton, Howard and Randolph Counties. Reason(s): The project was removed due to being split out into the standard level course numbering system.
Lewis	61	3P0424	2008	Future	Paving for 4-lane expressway from Clark County line to Rte. B. Reason(s): The project was removed due to performing projects in combination with grading project.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Marion	36	3P0671	2006	2004 Was Awarded: 2004	Repair expansion joints of the Mark Twain Memorial Bridge at Hannibal. Reason(s): The project was accelerated due to emergency repairs.
Montgomery	70	3I0701	2005	2004 Was Awarded: 2004	Ultrathin eastbound and westbound lanes from Callaway County line to Rte. F. Reason(s): The project was accelerated due to additional funding made available.
Montgomery	70	3I0702	2005	2004 Was Awarded: 2004	Install guard cable and upgrade guardrail end sections to fill gaps from west of Danville to Jonesburg. Reason(s): The project was accelerated due to additional funding made available.
Cass	C	4S1636	2006	2007	Widen to provide left turn lanes, curb and gutter and two roundabouts from Rte. 71 west ramps to south urban limits of Peculiar. Reason(s): The project was delayed due to outside agencies becoming involved.
Clay	92	4P1116	2005	2006	Grading, paving and replace bridge over Carroll Creek 2.5 miles east of Rte. 33. Reason(s): The project was delayed due to higher priorities.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Clay	169	4P1506	2004	2005	Widen northbound off ramp, widen southbound on ramp, basic lighting & sidewalks on 68th Street at 68th Street interchange. Reason(s): This project has been delayed because plans were not completed and right of way would not be acquired in time for a June 2004 bid opening.
Henry	7	4P1349	2007	2004 Was Awarded: 2003	Install basic lighting at Golden Drive intersection and Rte. 52 interchange. Reason(s): The project was accelerated at the request of the City of Clinton.
Henry	7	4P1604	2004	Removed	Raising and leveling bridge approach slabs approximately 2.0 miles west of Rte. O. Reason(s): The project was removed because the work will be paid with maintenance funds.
Jackson	50	4P1516	2004	Removed	Relocate south outer road (Oldham Parkway) and add new signalized intersection with Rte. 291 in southwest quadrant of Rte. 50/Rte. 291 interchange in Lee's Summit. Reason(s): This project was removed from the program due to the City deciding to wait for the area to be developed before designing a project.
Jackson	71	4I0766F	2007	2005	Reconstruct I-435/I-470/US 71 interchange. Replace KC Southern Railroad Bridge over US 71 0.1 mile north of Blue Ridge Blvd. Involves bridge A-6260. Reason(s): The project was accelerated due to additional funding made available.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jackson	71	4I0766G	2008	2005	Reconstruct I-435/I-470/US 71 interchange. New US 71 service roads on both sides of US 71 from Red Bridge Road south to Blue Ridge Blvd. Reason(s): The project was accelerated due to additional funding made available.
Jackson	71	4I0766K	2006	2005	Reconstruct I-435/I-470/US 71 interchange. Relocated Red Bridge Rd., Transit Cntr, widen Hickman Mills Dr. US 71 from I-470 to a half mile south of Red Bridge Road. Reason(s): The project was accelerated due to additional funding made available.
Jackson	71	4I0766L	2005	2006	Reconstruct I-435/I-470/US 71 interchange. New ramp from WB 470 to NB 71 and add lane to WB 470 from I-470 over US 71 north to I-435 over US 71. Reason(s): The project was delayed in order to let in combination with two other Triangle projects.
Jackson	71	4I0766M	2007	2006	Reconstruct I-435/I-470/US 71 interchange. Complete ramp from EB 435 to NB 71 and new US 71 pavement from 1.0 mile south of I-435 to 0.4 mile north of I-435. Reason(s): The project was accelerated due to additional funding made available.
Jackson	71	4I0766N	2008	2006	I-435/I-470/US 71 interchange. Rebuild US 71 from Red Bridge Road to Blue Ridge Blvd. US 71 from Red Bridge Road south to Blue Ridge Blvd. Reason(s): The project was accelerated due to additional funding made available.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Jackson	71	4U0011X	2004	2005 Was Awarded: 2004	Landscaping on Bruce R. Watkins Drive from Truman Road to 31st Street. Reason(s): This project has been delayed because the agreements were not completed.
Jackson	470	4I0766J	2005	2006	Reconstruct I-435/I-470/US 71 interchange, new SB 71 and 435 ramps to EB 470, finish NB 435, add lane EB 435 US 71, 470 and 435 from I-435 at US 71 to I-470 at Hillcrest Overpass. Reason(s): The project was delayed in order to let in combination with two other Triangle projects.
Jackson	470	4I1618	2004	Removed	Crack sealing and shoulder repair from Rte. 71 to I-70. Reason(s): The project was removed because the work will be performed by our maintenance forces.
Jackson	Var	4I1327B	2004	2005	Develop, design and implement Intelligent Transportation System intermodal communications technology on Rtes. I-29, 35, 70, 435, 470 and Rte. 71 in Kansas City. Reason(s): This project has been delayed because the project complexity required more time to design than anticipated.
Platte	45	4P1567	2005	2006	Relocate Rte. K and Union Chapel Road and construct a roundabout 550 feet west of the intersection of existing Rtes. 45 and K. Reason(s): Scope change for this project required additional time for survey information and design.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Platte	152	4U1169	2006	2005	Grading, paving and bridge to upgrade to freeway on westbound lane from west of Hampton Road to west of Amity Avenue. Involves bridge A3482. Reason(s): The project was accelerated due to additional funding made available.
Platte	152	4U1232	2005	2006	Replace bridge over Rush Creek 1.0 mile west of Rte. I-29 on Barry Rd. in Kansas City. Reason(s): This project has been delayed due to other entities. The City of Kansas City will be administering this project and they have delayed their letting. MoDOT will paying for the bridge and then the City will take over ownership of the bridge.
Ray	13	4P1102I	2005	2004 Was Awarded: 2004	Build 6 bridges for 4 lane divided highway from Rte. 10 to Rte. J. Reason(s): This project was accelerated because of funds becoming available based on priority.
Various	Var	4P1639	2004	Removed	Coordination of regional traffic signals, Operation Green Light. metro wide. Reason(s): The city of Kansas City has not awarded any work for this project.
Gasconade	A	5S0524	2006	2005	Grading, paving and replace bridges at Rock and Clear Creek 3.5 miles south of Rte. Y. Reason(s): This project was accelerated due to additional funding made available.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Franklin	A	6S1494	2004	2006	Grading and paving for additional turn lanes from Rte. 100 to Chambers Drive in Washington. Reason(s): The project was delayed due to the design of plans being behind schedule.
Franklin	A	6S1494B	2004	2006	Install traffic signals at the intersection of Steautermann Rd. Reason(s): The project was delayed due to the design of plans being behind schedule.
Franklin	T	6S1738	2004	2005	Replace existing deteriorated crossroad pipe culverts at Rte. T from Rte.100 to St. Albans Road and Rte. H at 0.25 mile south of Rte. 50 Reason(s): This project was delayed due to a change in scope.
Franklin	44	6I1508	2005	2006	Grading, paving and bridge for interchange reconstruction at Rte. 100 east in Gray Summit. Reason(s): The project was delayed due to a change in scope.
Franklin	44	6S1603	2005	2007	Pavement repair and resurfacing from Rte. 100 (E) interchange to I-44 (Allentown interchange). Reason(s): The project was delayed due to higher priorities.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Franklin	47	6P1562	2005	2006	Grading, pavement and replace bridge from West Oak Street to Springfield Road in St. Clair. Reason(s): The project was delayed due to the design of plans being behind schedule.
Franklin	47	6P1737	2005	2006	Widening for left turn lanes at College Road intersection near the City of Union. Reason(s): The project was delayed due to a change in scope.
Franklin	100	6P1006	2004	2005	Grading, paving and replace bridge over Big Berger Creek 5.0 miles northwest of New Haven. Reason(s): The project was delayed due to latent environmental impacts.
St Charles	40	6P1448B	2004	2005	Construct westbound off ramp 1.0 mile east of Missouri Research Park Drive. Reason(s): The cost share partner is no longer able to provide MODOT with the funding for their share of the project. A new funding agreement will be developed.
St Charles	70	6I1626	2005	2004 Was Awarded: 2003	Add eastbound off ramp and westbound on ramp and widen Rte. Z on I-70 at Rte. Z. Reason(s): The project was accelerated at the request of the City of Wentzville which funded most of the project.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St Charles	70	6I1734	2004	2005	<p>Widening of the Fifth Street westbound off-ramp, traffic signal and widen Fifth Street at Fifth Street.</p> <p>Reason(s): The project was moved because the right of way was not cleared.</p>
St Charles	79	6P1532	2005	2006	<p>Replace existing bridges over Hostetter, Peruque and Belleau Creek 1.3 miles, 4 miles and 5.2 miles north of I-70.</p> <p>Reason(s): The project was moved due to a scope change to widen the bridge for an additional right turn lane and a traffic signal, resulting in plan production/design being behind schedule.</p>
St Louis	D	6S1469	2005	<p>2004</p> <p>Was Awarded: 2004</p>	<p>Replace Page Avenue bridge over CRIP Railroad west of Rte. 67 (Lindbergh Boulevard).</p> <p>Reason(s): The project was accelerated due to additional funding made available.</p>
St Louis	44	6I1712	2004	2005	<p>Upgrade guardrail from east of Rte. 141 to Lewis Road.</p> <p>Reason(s): The project was rejected by the Commission due to bids being excessive. Projects 6I1712 and 6I1741 were combined in order to draw more bidders.</p>
St Louis	44	6S1739	2004	Removed	<p>Add Glare Screen Along I-44 North Outer Road between Howerton Drive and Meramec Blvd.</p> <p>Reason(s): The project was removed since it was no longer deemed a priority by the public. City is correcting the problem.</p>

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St Louis	70	6I1572	2005	2004 Was Awarded: 2004	Intelligent Transportation System (ITS) design, purchase, installation and ramp metering at interchanges on I-70 from downtown St. Louis to US 40 in St. Charles County. Reason(s): The project was accelerated due to additional funding made available.
St Louis	100	6S1577	2004	2005	Provide additional turn lanes on Rte. 100 at Old State Road. Reason(s): The project was delayed due to outside agencies becoming involved.
St Louis	270	6I1741	2004	2005	Update end treatments on existing guardrail add concrete barrier at various locations in North St.Louis County concentrating on the outer roads of I-270 and Rte. 67. Reason(s): The project was rejected by the Commission due to bids being excessive. Projects 6I1712 and 6I1741 were combined in order to draw more bidders.
St Louis	340	6S1521	2004	Removed	Construct turn lanes at Price Road intersection in Olivette. Reason(s): Project will be incorporated into 6I1081B.
St Louis	340	6S1593	2004	2005	Soundwalls from Clarkson Farm Drive to south of Kehrs Mill Road, Clarkson Crossing, Forest Hills and Westhampton. Reason(s): This project was moved to 2005 due to public concerns.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St Louis	367	6U1085C	2006	2005	Convert to freeway with no added lanes, construct bridges, remove at-grade crossings and signals 0.4 mile north of Redman Rd. to 0.3 mile south of New Jamestown Rd. Reason(s): The project was accelerated to be let in combination with 6U1085B for better bids.
St Louis	Var	6I1450	2004	2005	Intelligent Transportation System (ITS) software development at various locations on various routes in the St. Louis metro area. Reason(s): The project was delayed due to the delay in selecting the software contract.
St Louis City	64	6I0985I	2005	2006	Seismic retrofit, replace drainage system and paint girders. Includes retrofit at ramp O from 16th to 18th Street and 20th to 21st Street. Reason(s): This project has been delayed to allow time to address complicated design issues.
St Louis City	64	6I0985L	2005	Removed	Seismic retrofit and replace drainage system from west of Broadway to 4th Street. Reason(s): This project was removed due to discussion of splitting this project into two projects. After much discussion, it was decided to leave the project as one and combined the work with project 6I0985K.
St Louis City	64	6I1335	2004	2005	Rebuild Chouteau Avenue bridge over railroad on I-64 outer road at Vandeventer. Reason(s): The project was delayed due to scope changes and redesigns. Due to financial constraints, one ramp was removed and another ramp was redesigned to accommodate the traffic.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St Louis City	64	6I1356	2006	Future	Rebuild ramps at 22nd Street and rebuild 22nd Street to Olive Blvd. at 22nd Street (Parkway Connection). Reason(s): The project was delayed due to outside agencies becoming involved. The project is on hold due to the City of St. Louis canceling an adjacent and associated project.
St Louis City	64	6I1606	2005	Removed	Replace bridge at Compton Street and I-64. Reason(s): The project was removed due to performing projects in combination.
Cedar	54	7P0705B	2004	2005	Repair slope failures from 0.4 mile east of Rte. W to 3.8 miles east of Cedar /St. Clair County line. Reason(s): This project was let on two occasions. No bids were submitted the first time, and all bids were deemed excessively high the second time. The design of the project is being modified and it will be re-let as soon as possible.
Jasper	249	7U0436G	2007	2006	Grading and bridges for two lanes from Rte. 171 to Zora Street. Reason(s): The project was accelerated due to additional funding made available.
Greene	44	8S0734	2004	2005	Grading and paving to provide dual left turn lanes, improved right turn lanes and signal modifications, at Glenstone and Division in Springfield. Reason(s): The City changed the schedule on this permit project.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule

RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Greene	160	8U0535	2006	2005	Widen to 4 lanes with designed left turn lanes, remove two railroad bridges, access management from Kearney Street to Chestnut Expressway. Reason(s): This project was accelerated due to additional funding made available.
Hickory	Var	8S0759	2004	Removed	2" layer of bituminous hotmix asphalt (resurface) on CR 295, from Rte. 254 north intersection to Corps road. Reason(s): This project was removed from the STIP and awarded as a maintenance project.
Taney	76	8S0718	2004	2006	Add turn lanes and signals, improve geometrics at Fall Creek Road. Reason(s): The City changed the schedule on this cost-share project.
Taney	76	8S0719	2004	2007	Add turn lanes and coordinate traffic signals at two locations from Roark Valley Road and Rte. 65. Reason(s): The City changed the schedule on this cost share project.
Reynolds	21	9P0427	2004	2005 Was Awarded: 2004	Replace Bridge No. J-319 over the West Fork of Black River 3.2 miles north of Rte. 72 (Centerville). Reason(s): Endangered species were identified in proximity to the project prior to project letting; more detailed evaluation of impacts necessitated postponing the project.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule
RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Cape Girardeau	25	0S0863	2005	2004 Was Awarded: 2004	Develop left turn lanes for Jackson Trail 0.4 mile S/O Rte. 34/72 intersection. Reason(s): The project was accelerated in order to let the project in conjunction with J0U0598.
Cape Girardeau	34	0P0849	2007	2009	Replace bridge, grading and paving at 2.5 miles west of Rte. 72/34 intersection. Reason(s): This bridge replacement project is being moved back one year due to higher priority projects being advanced.
Cape Girardeau	34	0P0850	2008	2009	Replace two bridges, grading and paving 0.7 mile east of Rtes. OO and UU intersection at Burfordville. Reason(s): The project was delayed due to additional requirements after establishment of the award date.
Dunklin	P	0S0621	2007	2006	Grading, paving and replace bridge over Pole Cat Drainage Ditch 0.3 mile west of Rte. 412 at Senath. Reason(s): The project was accelerated due to additional funding made available.
Dunklin	164	0P0376B	2007	2008	Grading, paving and replace bridges over Drainage Ditch No. 79, Elk Chute and Lateral Ditch No. 18 from 1.3 miles west of Rte. TT to Rte. TT near Rives. Reason(s): The project was delayed due to additional requirements after establishment of the award date.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule
RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
Madison	72	0P0884	2005	2006	Relocation of Highway 72 1400' north of its current intersection with Rte. OO. Reason(s): This project is a cost share project with the City of Fredericktown. The project was delayed in order to assure that the city could secure funding.
New Madrid	D	0S0349	2007	2008	Widening, resurfacing and replacement of bridges over drainage ditches 1.1 miles west of Rte. MM near Lilbourn. Reason(s): The project was delayed due to additional requirements after establishment of the award date.
New Madrid	U	0S0885	2004	2005	Paving, construction of additional entrance and the construction of a drainage structure over a ditch in the city of Lilbourn at a site on the north side of State Rte. U. Reason(s): This cost share project was contingent on an economic development project which was delayed.
Scott	A	0S0817	2007	2009	Grading, paving and replace bridge over Caney Creek 0.1 mile north of New Hamburg. Reason(s): The project was delayed due to additional requirements after establishment of the award date.
Scott	H	0S0818	2007	2009	Replace bridge over Blue Ditch 1.3 miles south of Rte. 77. Reason(s): This bridge replacement project is being moved back due to higher priority projects being advanced.

Reprioritized Projects in the 2005-2009 Highway and Bridge Construction Schedule RSMo 21.795.3(2)

County	Route	Job No.	2004-2008 STIP SFY	Current SFY or Award Date	Description of Improvement / Location
St Francois	W	0S0881	2004	2005	Geometric improvements and signalization of the intersection of Rte. W and Westmont Dr. 0.25 mile east of Rte. 67. Reason(s): This project is being moved back a fiscal year to correspond with the construction of the Maple Street interchange (J0P0591F).
Ste Genevieve	D	0S0675	2006	2008	Grading, drainage, 24' pavement and replace bridge over Salem Creek 0.7 mile south of Rte. JJ. Reason(s): The project was delayed due to additional requirements after establishment of the award date.
Stoddard	25	0P0819	2005	2004 Was Awarded: 2004	Replace north and southbound bridges over Rte. 60 at the Rte. 60 and Rte. 25 interchange. Reason(s): The project was accelerated due to additional funding made available.
Stoddard	AE	0S0858	2007	2008	Bridge replacement 2 miles west of Rte. 51. Reason(s): This bridge replacement project is being moved back one year due to higher priority projects being advanced.
Wayne	P	0S0842	2006	2008	Grading, drainage and replace bridge over Gribler Creek 2.7 miles west of Rte. Z. Reason(s): The project was delayed due to additional requirements after establishment of the award date.

Total Count of Projects Reprioritized: 80

Access: T:\planning\OTPM\reports\Accountability\2004\Reprioritized 2004.mdb
 Query: qry Reprioritized in 2004 STIP for accountability - 2005prog; Report: rpt Reprioritized2005-2009 w/ o est tot - 2005Prog
 Tables: T:\Planning\History\Endsfy04\2005Prog.dbf; T:\Planning\History\Endsfy03\2004prog.dbf and T:\planning\stap\data\Reasons.dbf