

TRAFFIC CONTROL INSPECTION REPORT

Contract ID: _____ Date: _____ Time: _____

Weather/Temperature/Road Conditions: _____

Locations: _____

ITEMS	OK/NA	DEFICIENCIES
Signs		
Flag Assemblies		
Channelizing Devices		
Temporary Traffic Barrier		
Barricades		
Impact Attenuators		
CMS/Flashing Arrows/Signals		
Flashing Arrow Panel		
Temporary Signals		
Pilot Car		
Roadway Conditions		
Pavement Marking		
Entrance/Exit Ramps		
Truck/Equipment Crossings/Access		
Temporary Lane Closures		

COMMENTS

Date and Time Corrections Made: _____

QC Inspector (Please Print)

Signature

THINGS TO LOOK FOR

Signs:	Legibility Reflectivity Covering Distance	Need Bracing Leaning Misleading	Conflict Fluorescent Visibility Mounting Height	Faded/Dirty Missing Signs Twisted	Splicing Support Location Advance Warning
Flag Assemblies:	Reflectivity Visibility	Mounting Obstructing Sign	Faded/Dirty Missing Flags		
Channelizing Devices:	Alignment Location	Spacing Ballasting	Reflectivity Missing Devices	Condition	Use
Temporary Barrier:	Alignment Connection	Taper Anchoring	Delineation Condition	Offset	Blunt End
Barricades:	Alignment Quantity	Reflectivity Ballasting	Condition Signing/Marking	Size	Location
Impact Attenuators:	Alignment	Delineation	Condition	Quantity	Location
CMS/Flashing Arrows/Signals:		Alignment Visibility Message	Level Timing Display	Location Need Delineation	Height Operation
Pilot Car:	Signing	Traffic Delays	Speed		
Roadway Conditions:	Ruts Drop-offs	Pot Holes Equipment	Dirt/Debris Material	Plates Blunt Ends	Drainage Open Excavation
Pavement Marking:	Quality Color	Installation Dimensions	Reflectivity Removal	Placement Scarring	Quantity Conflict
Entrance/Exit Ramps:	Alignment Signing	Location Merge/Diverge area	Length	Width	Delineation
Truck/Equipment Crossings/Access:		Location	Signing	Delineation	
Temporary Lane Closures:		Signs Arrow boards	Channelizers Flaggers	Tapers	Spacing